BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Placing of CCTV Camera (Large Block spots and SWM Plants) in ward No 07, Byatarayanapura
2	Amount of Work Portion	1034382 =00
3	Estimate cost	10.00 Lakhs
4	Name Of Contractor	Sri B.M Muniraju
5	Agreement No.	46/18-19
6	No. and date Under which the work order has been issued	BBMP/EE/BTP/WO/46/18-19 Date: 19.07.2018
7	Time limit originally fixed for completion	90 ~~60~~ Days
8	Date of application by the contractor for granting extension of time	17-09-2018
9	Date of receipt of application in the sub-division office	17-09-2018
10	Extension granted if any	-
	1. Form	-
	2. Form	-
11	Work Carried out by the contractor during the original period stipulated in contract	-
12	Work carried out during the first period of extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	233 (~~270~~) Days
15	Date of recommending time limit applied for	17-09-2018
16	Wheather the original application of contractor is enclosed	Yes
17	Balance work remaining to be done	-

18	Probable time required for completion of remaining work	—
19	Cost of work charged establishment charge on the work after the expiry of original period	—
20	Wheather the notice as per clause has been issued	—
21	Remarks of the AEE and the daily rate of penalty proposed	EoT has been Approved along with penalty due to be Imposed
22	Remarks of the EE with the daily rate of penalty proposed	Rs 10/day may be considered.

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

Asst. Executive Engineer
Kodigehalli Sub Division

Executive Engineer
Byatarayanapura Division,

Chief Engineer
Yelahanka Zone